



City of
Peterborough

TO: Members of the Waste Management Committee

FROM: Melanie Kawalec, Manager of Waste Management

MEETING DATE: September 20, 2010

SUBJECT: Report WMC10-007
Landfill Operation and Construction Update

PURPOSE

A report to inform Committee that the Manager of Waste Management will make a presentation at the September 20, 2010 Waste Management Committee meeting on the current operations and status of construction at the Peterborough County/City Waste Management Facility.

RECOMMENDATION

That the Waste Management Committee endorse the recommendation as outlined in Report WMC10-007 dated September 20, 2010, of the Manager of Waste Management as follows:

That Report WMC10-007 informing Committee that the Manager of Waste Management will provide a presentation on the current operations and status of construction at the Peterborough County/City Waste Management Facility be received.

BUDGET AND FINANCIAL IMPLICATIONS

There are no budget or financial implications as a result of this report.

BACKGROUND

Tender T-36-09 was awarded to Behan Construction Limited September 15, 2009 for the construction of utilities in the North Fill Area. Construction of the stormwater management pond, the pumping station, connection to the Bensfort Road force main and associated site works was complete on June 28, 2010.

Tender T-16-10 was awarded to Ron Robinson Limited on March 12, 2010 for the construction of cell 2 in the North Fill Area. Excavation of the 3.2 ha Cell 2 to bottom elevations, construction of a recompacted soil liner, installation of a leachate collection system and associated access roads, drainage ditches, and culverts was scheduled to be complete by September 3, 2010. Due to the number of rain days experienced this summer, a 4-week extension has been granted, thereby moving the completion date to October 1, 2010.

The Manager of Waste Management will make a presentation at the September 20, 2010 Waste Management Committee meeting to illustrate the status of the current operations in the South Fill Area and show the depth of construction required for the installation of Cell 2 in the North Fill Area.

Submitted by,

Melanie Kawalec,
Manager Waste Management

Contact Name:
Phone – 742-7777 Ext. 1724
Fax – 876-4621
E-mail address – Mkawalec@peterborough.ca