



City of  
**Peterborough**

---

**To:** Members of the Waste Management Steering Committee

**From:** W. H. Jackson, Director of Utility Services

**Meeting Date:** September 21, 2015

**Subject:** Report WMC15-014  
Peterborough County/City Waste Management Facility -  
Construction Activities Update

---

## **Purpose**

A report to update Committee on the construction activities undertaken at the Peterborough County/City Waste Management Facility (the "Landfill").

## **Recommendation**

That the Waste Management Committee approve the recommendation as outlined in Report WMC15-014 dated September 21, 2015, of the Director of Utility Services as follows:

That Report WMC15-014 updating the activities related to construction at the County/City Waste Management Facility be received for information.

## **Budget and Financial Implications**

There are no additional budget or financial implications to receiving this report.

## Background

The following two major projects are being undertaken at the Landfill in 2015:

- Construction of Cell 3, installation of a gas collection system in Cell 2 and expansion of the Public Drop-off Area; and
- Overhauling the Flare.

### **1. Construction of Cell 3, Installation of a Gas Collection System in Cell 2 and Expansion of the Public Drop-off Area**

This project officially started on April 6, 2015. The Public Drop-off Area is complete as is the installation of the perimeter gas collection system in Cell 2.

The Cell 3 excavation is complete and maintenance hole structures are in place. The clay liner is almost completed. Commissioning of Cell 3 is expected in the near future with a garbage base being laid in Cell 3 during the fall of 2015.

The project is on budget but about a month behind due to weather.

### **2. Overhaul of the Existing Flare**

This is a continuation of an earlier capital project whereby the existing flare has been overhauled. The work has been completed and it has been successfully inspected by TSSA. The final costs are still being processed but this project is expected to be on budget.

Submitted by,

W. H. Jackson  
Director of Utility Services

Contact Name:  
W. H. Jackson, P.Eng.  
Director of Utility Services  
Phone: 705-742-7777 Ext. 1894  
Fax: 705-876-4621  
E-mail: [wjackson@peterborough.ca](mailto:wjackson@peterborough.ca)